

TOWN OF BRIDGEWATER
NEW BUILDING COMMITTEE MINUTES
June 4, 2019

Draft

Meeting was called to order at 6:40 pm by Bruce Seely

Present: Bruce Maxham, Josh Maxham, Steve Tarleton, Sr., Nancy Robinson and Nope Martin

Additions or deletions to agenda: None

Visitors: Phil Wilkerson

Bruce M moved to accept the minutes of May 14, 2019 as written. Josh seconded the motion and motion carried.

Bruce S. attended this afternoon's Selectboard meeting to update the board on the current status of the "New Building" project. No funds available at this time to work with architect or civil engineers. Committee is gathering information on building styles, designs and costs.

Bruce S., Bruce M and Phil went to Middlebury on Monday, June 3rd to visit the Carrara manufacturing plant for Pre-Cast Buildings. This product may be more expensive to build but may be more cost effective to maintain and heat. Canadian products may be less expensive, but trucking costs could be very expensive.

Bruce S. would like to send Carrara the building prints to get a cost estimate, focusing primarily on exterior walls, roof decking and mezzanine. Bruce and Phil will meet to review prints before sending them to Carrara.

Bruce S. has tried to contact ARC to get information, has not made a connection yet. Will try to schedule a day-time meeting to review NBF design and specifications.

Reviewed meeting schedule for balance of June and month of July. Next meetings are on June 25th, July 9th and July 23rd. Bruce S. will be working on survey to be sent out in late July to all voters describing the building project. Goal is to alert voters of project and hopefully to get some feedback.

Next regular meeting will be on June 25th. at 6:00 pm at the Fire Station.

Being no further business, meeting adjourned at 7:55 pm

Respectfully submitted,

Nancy Robinson

Nancy Robinson,
Clerk